



*With the support of CIGRE
Committee B1 : Insulated Cables*

WETS'15 QUESTIONNAIRE

World Energy Transmission System

Form N° 7

Achievement and experience in service of long length (> 10 km), HV, EHV and UHV electrical links by AC and DC insulated power cables

*The results of the surveys for WETS'05 / WETS'07 / WETS'11 are available on the
site jicable.org page Workshops. See also CD Roms WETS'07 and WETS'11*

Contact:

Name : Questionnaire transmitted by Surname : Seung Ik
Seung Ik Jeon
Company : KEPCO KOREA

Address : _____

Tel. : _____ Fax : _____

Email : sijeon@lscns.com

1 – HV, EHV and UHV Insulated power cables AC links

1.1 – Geographical situation of the link:

Country : Korea

Area : Incheon

1.2 – Characteristics of the link:

Network : 345kV Gajung-Shinbupyong

Link name : 345kV Gajung-Shinbupyong T/L

Nominal power (MW): 3000MW

Nominal voltage (kV): 345kV

Link length (km) : 6.9 km

Number of circuits : 3 circuits

1.3 – Characteristics of the cables:

Cable type : XLPE cable

Manufacturer(s)

Installation: underground (in tunnels, in ducts, in concrete, directly buried...),
submarine (embedding depth, cable protections...)

 In tunnels

Forced cooling: **NO**

Yes : , type : _____

No :

Insulating material : Cross-linked polyethylene
polymer, paper, ...

Metallic screens Corrugated Aluminum sheath
bonding : Cross-bonding system

Lineic inductance : _This Project is under construction. so_after construction we can get a real data for inductance
Lineic capacitance : _0.22 uF/km(calculated data)_
Testing of the link (before commissioning, and during operation): _AC withstanding voltage test (1 hour) _

1.4 – Is a compensation of the reactive power achieved?

Yes : No :
Why? : _Side load Voltage swell_

Position of the compensation :
At the end, intermediary, Why? _Substation both ends, Impossible to secure intermediary site_

1.5 – Characteristics of the compensation:

Nominal power (Mvar) : _200MVar_
Technology : _Shunt Reactor _
Occupied space (m²): _100 m²_
Cost (€ or US\$) : _About 2 to 2.5 millian USD_

1.6 – How are considered the problems of cable integration into the system?

- Stability of voltage and frequency:
- Propagation of slow transients, resonances
- Distribution of currents related to the different impedances

_We don't consider Stability of voltage and frequency, Propagation of slow transients, resonances and Distribution of currents related to the different impedances for cable integration into the system

1.7 – Operating results of the compensated link:

Technical and economical performances :

__Voltage in the bus is maintained well with shunt reactors and KEPCO don't have special problems for operation the long cable lines

1.8 – Publications or available documents concerning this link:

__ We don't have any public publications and available documents.

We just have internal documents. _____

2 – HV, EHV and UHV insulated power cables DC links

2.1 – Geographical situation of the link:

Country : __Korea_____

Area : __Jeju_____

2.2 – Characteristics of the link:

Network : __Jindo-Jeju _____

Link name : __Jindo-Jeju #2 HVDC T/L _____

Nominal power (MW): __400MW_____

Nominal voltage (kV): __+250 _____

Link length (km) : __ 113 km_____

Number of circuits : __Double Bi-pole system__ _____

2.3 – Characteristics of the cables and accessories:

Cable type : MI (Mass Impregnated) cable
Manufacturer(s) _____
Installation : underground (in tunnels, in ducts, in concrete, directly buried...),
submarine (embedding depth, cable protections...)

Submarine (Maximum depth : undersea 160m) , Rock-berm etc._____

Forced cooling: NO

Yes : , type : _____

No :

Insulating material : Paper
Polymer, paper, ... _____

Characteristics of the accessories: 1 joint (undersea) _____

Testing of the link (before commissioning, and during operation) : 1.4U₀ (350kV, 15min) _____

2.4 – What are the reasons for choosing this technology?

MI cable is a common cable in HVDC part. Most of HVDC projects are consisted of the MI cables. MI cable is suitable for LCC converter system.

2.5 – What are the difficulties of integration of the conversion station in the network and the solutions (problem of protection of the link and of the network...)?

The coordination is lack of between converter company and cable manufacturer. _____

2.6 – Operating results of the link:

DC link and Converters:

_There is no problem until now. So far, It has been operating without any problems. _____

2.7 – Publications or available documents concerning this link:

We don't have any public publications and available documents. We just have internal documents. _____

3 – General issues concerning terrestrial or submarine insulated power cables AC or DC links

3.1 – What is the logistics of major projects and planning issues in particular in the case of tunnel (e.g., the problem of routing of large drums ...)?

We just obey the domestic law. So, the weight of large drum is 40 ton.

In the long Tunnel, we install the joints 500m apart.

3.2 – What are the results of studies on the failure rate of these links taking into account the number of joints (elementary sections related to the capacity of drums). What is the estimated reliability of these links? What repairing solutions to reduce the duration of unavailability in case of failure?

We usually install the Joints 500m apart. According to the number of joint,

We don't estimate reliability of the link. And we use the pre-molded joint method for saving the duration of repairing in case of failure. _____

3.3 – How did react suppliers in terms of availability and responsiveness to the different phases: design, supply, repair (Question for power utilities)?

Many utility companies have completed the standardization work for the joint box design of suppliers. so We did try to make it available to support each other. therefore there is no problem in case of failure

3.4 – Are there any diagnostic methods for assessing the health status of a submarine link of 100 km?

There are no methods for assessing the health status of a submarine link of 100 km in our current technology
Only for the AC Line, We apply PD test and diagnostic methods using a thermal camera.

3.5 – What are the acceptance tests for significant long length links?

We give an Acceptance test according to “Electra 189” test method concerning the long length cable

3.6 – What are the technical solutions to realize links with three ends?

There is no links with three ends in the domestic

3.7 – What is estimated cost of the investment and operation of these links (the distribution of these costs to the supply, installation work and assembly / test)?

When constructing cable, Suppliers are supposed to pay all cost about the supply, installation work and assembly / test.

* * * * *